

## General Information

### Scope

The Government requires the lease, delivery, installation, and removal of a modular office building to support operations at the Plumas National Forest Quincy Helibase. Estimated base period: June 1, 2026- May 31, 2027, followed by up to four potential option years through 2031.

### Location

Quincy Heliport  
39696 Hwy 70  
Quincy, CA 95971  
Lat/Long: 39.973255, -120.940150

See Attachment 3 for Map/Photos/Additional Info

### Estimated Schedule

Estimated delivery and installation: June 2026.

Estimated base period: 06/01/2026-05/31/2027

Option Year 1: 06/01/2027-05/31/2028

Option Year 2: 06/01/2028-05/31/2029

Option Year 3: 06/01/2029-05/31/2030

Option Year 4: 06/01/2030-05/31/2031

127EAY26Q0055 Attachment 3 Statement of Work  
Quincy Heli Base Modular Office Rental Plumas NF

Technical Requirements

Modular Unit Requirements:

Size: 12'x48' to 14'x52' max

Age: Modular shall be manufactured no earlier than 2023

Bathrooms: 1 minimum including but not limited to exhaust fan, lavatory, GFCI receptacle, instant hot water heater, & lights. A window in the restroom is preferred.

Rooms: One smaller room with door, one common room to be used as a conference area. Rooms to have windows furnished with blinds. Flooring material to be easily cleanable (no carpet).

Doors: Doors shall be lockable. 2 Keys required for each door lock.

Utilities: Electrical receptacles, lights & distribution panel (only single phase available), HVAC system including heating and cooling, Plumbing including sewer for restroom

Structural: Seismic tie downs, piers and pads required. Unit to be snow load rated for the Quincy Area (60 psf flat roof snow load). Rating shall be included on Building Tag.

Accessories: Unit shall come furnished with skirting to match exterior, gutters above exterior doors with downspouts, and stairs to access exterior door(s) from unit.

Contractor shall provide all management, supervision, labor, personnel, transportation, materials, equipment and supplies necessary to deliver, set up and demobilize the modular unit provided.

Included in setup activities are:

- Completing final utilities connection including water, sewer and power
  - Reference A for current connection information
  - Water shall have freeze protection such as heat tape and insulation installed on supply line
- Installing stairs and skirting
- Installing seismic supports
- Protecting existing Forest Service infrastructure and utilities when placing the unit.

Demobilization activities include the reverse of set-up activities.