

4/22/2026

Morcom International RFI's for:
United States Military Academy at West Point
Chief Information Officer/G6, Distributed Antenna System

Modernization Phase 1

RFI No.	Date Submitted	Spec / PWS Reference	Subject	Request for Information	Contractor Assumption (If No Response)	Impact (Cost/Schedule/Design)	Priority	Status	ANSWERS
RFI-001	4/22/2026	PWS §2.2.6, §2.3.6, §2.4.4	Existing As-Builts	Provide current as-built drawings for Bldgs 758, 752, Patton Swing, and Taylor Hall including headend layouts, fiber routing, remote locations, and antenna systems.	Assume limited accuracy of existing infrastructure; full field validation required.	Design, Schedule	High	Open	DAS infrastructure is over 10 years old; original as-builts have been provided. There has been limited (if any physical rearrangement of floor layouts in all subject buildings)
RFI-002	4/22/2026	PWS §2.2.2	OSP Fiber Reuse	Confirm whether existing OSP fiber between Taylor Hall and serviced buildings can be reused and meets capacity and performance requirements. Provide strand counts and test data.	Assume new fiber required if documentation not provided.	Cost, Design	High	Open	Existing fiber is performing well for 4G LTE and limited 5G use. Contractor shall be responsible for determining if an upgrade is required. USMA will then coordinate any fiber rehabilitation or substitution.
RFI-003	4/22/2026	PWS §1.3, §2.2.3	Headend Architecture	Confirm requirement for new ADRF headend for Bldg 758 and whether existing CommScope and JMA systems will remain operational during phased deployment.	Assume parallel headend operation required.	Design, Coordination	High	Open	The intention is to remove all existing building wiring ,antenna, equipment and replace. It is the understanding that there will be a break in serviceduring the installation period, however, the contractor should develop a plan that reduces the amount of downtime to the smallest outage windo possible.
RFI-004	4/22/2026	PWS §2.2.3, §2.2.7	Headend Space & Power	Confirm available rack space, power capacity, HVAC, and grounding in Taylor Hall for additional headend equipment.	Assume additional infrastructure upgrades required.	Cost, Design	High	Open	Assume additional infrastructure additions required. Any alterations requirements must be identified during the post award site survey and reported to the COR. The COR will submitt appropriate work orders with DPW.
RFI-005	4/22/2026	PWS §1.3.3, §2.2.7	Backup Power Strategy	Confirm whether BBUs are acceptable or if centralized generator-backed power is required for DAS equipment. Confirm 2-hour requirement applicability.	Assume BBU-based solution unless directed otherwise.	Cost, Design	Medium	Open	2 hour BBU (Battery Backup) is a requirement fior active equipment at building closet locations
RFI-006	4/22/2026	PWS §1.2, §2.2.1(c)	Carrier Authorization	Clarify required carrier documentation (LOA, IDC number, etc.) and whether required at bid stage or post-award.	Assume LOA required post-award.	Compliance, Schedule	High	Open	Per the Contracting Officer, your memorandums from the carrier must be part of your BID package.
RFI-007	4/22/2026	PWS §1.2.1	BTS Upgrade Scope	Confirm whether upgrading existing BTS (currently 4G) to 5G is within contractor scope or carrier responsibility.	Assume BTS upgrades by carrier.	Design, Schedule	High	Open	Carrier responsibility
RFI-008	4/22/2026	PWS §1.3.6	Mahan Hall Levels A–E	Confirm whether below-grade levels (A–E) are included in project scope and provide drawings if applicable.	Assume excluded unless confirmed.	Design, Cost	Medium	Open	Mahan A-E included and considered part of the OPTION.
RFI-009	4/22/2026	PWS §2.2.3	Telecom Closet Constraints	Confirm whether contractor must use existing telecom closets or may select alternate locations for DAS equipment.	Assume flexibility allowed within building constraints.	Design	Medium	Open	Must re-use existing TCs
RFI-010	4/22/2026	PWS §1.3	Patton Building Strategy	Confirm long-term intent for Patton Swing Building and whether integration into unified headend is required.	Assume temporary standalone system.	Design, Cost	Low	Open	GIB will be in service for the forseeable future; should remain standalone.
RFI-011	4/22/2026	PWS §2.1, §4.1, §6.12	Certifications & Compliance	Provide list of required company and personnel certifications per SAM.gov and PWS requirements.	Assume standard DoD8140, OSHA, OEM certifications required.	Compliance	High	Open	Yes, Vendor must be certified as a reseller/Installer of the OEM equipment
RFI-012	4/22/2026	PWS Table 2	Acceptance Testing Criteria	Confirm testing methodology including grid size, equipment, and acceptance thresholds for RSRP, SINR, and dominance.	Assume standard iBwave/industry grid testing.	Design, Acceptance	High	Open	Standard testing acceptable; must meet required specification in PWS
RFI-013	4/22/2026	PWS §1.3	Multi-OEM Transition	Confirm whether full migration to ADRF is required across all buildings or if legacy systems remain can mixed OEM's be used if directly matched to existing equipment.	Assume ADRF-only for new work, legacy remains.	Design, Cost	Medium	Open	ADRF for new work; JMA Teko will be the other remaining DAS platform
RFI-014	4/22/2026	None	Schedule	Due to the short time between survey, RFI and submittal dates, we request a 1-2 week extension of the bid submission date.	Assume no assumption	Schedule	Medium	Open	Refer to the Contracting Officer