

**Devens Consolidated Landfill
Pump Station Inspection Checklist**

Date:_____ Time:_____ Inspector:_____ Weather:_____

Inspection Category	Inspection Item	Select/Complete	Comments
Site Appearance	Fence Inspected?	Yes No	
	Gate Inspected?	Yes No	
	Pump Enclosure Inspected?	Yes No	
	Panels Inspected?	Yes No	
	Leachate Well Inspected?	Yes No	
	Meter Pit Inspected?	Yes No	
Air Supply Pumps	Pump #1 Status	On Off	
	Pump #2 Status	On Off	
	Bubbles in Leachate Well?	Yes No	
	Air Flow Reading (scfm)		
Leachate Pumps	Pump #1 Circuit Breaker Status	On Trip Off	
	Pump #2 Circuit Breakers Status	On Trip Off	
	Pump #1 Selector Switch Status	Hand Off Auto	
	Pump #2 Selector Switch Status	Hand Off Auto	
	Lead/Lag Switch Status	#1 Auto #2	
	Pump #1 Elapsed Time (hours)		
	Pump #2 Elapsed Time (hours)		
Ventilating Fan	Checked?	Yes No	
	Vent Status	Open Closed	
Pump Enclosure Heater	Checked?	Yes No	
	Status	On Off	
Discharge Plug Valve	Exercised w/ Pumps Off?	Yes No	
	Position	Open Closed	
Flow Meter Readings	Total (Gallons)		
	Resettable Totalizer (Gallons)		
	Flow Rate (gpm)		
	Water Level (ft bgs)		
Auto Dialer	Status	Normal Disarmed	
Site Maintenance	Maintenance Performed?	Yes No	
	Maintenance Needed?	Yes No	