

KITCHEN HOOD FIRE INSPECTION REPORT



Integrity Fire
-Safety Services-

JOB NUMBER 42102653

PO NUMBER (IF ANY) NA

DATE PERFORMED 3/17/2026

INSPECTOR(S) INITIALS JJ/CR

BUILDING/PROPERTY NAME

VA MEDICAL CENTER (NFS KITCHEN HOOD)

STREET, CITY, STATE, ZIP CODE

2121 NORTH AVE

GRAND JUNCTION

CO

81501

JURISDICTION

GRAND JUNCTION FIRE

SITE CONTACT INFORMATION

PRIMARY CONTACT

NAME	TIA CLEMMER
TITLE	HEALTHCARE ENGINEER
PHONE NUMBER	970-852-7243
EMAIL	TIA.CLEMMER@VA.GOV

SECONDARY CONTACT

NAME	NA
TITLE	
PHONE NUMBER	
EMAIL	

MONITORING

PHONE NUMBER	1.800.631.2299
--------------	----------------

MONITORING

ACCOUNT NUMBER	#2615QB
----------------	---------

NFPA REFERENCES AND PROCEDURE

YOUR KITCHEN HOOD EXTINGUISHING SYSTEM(S) ARE REQUIRED TO BE THOROUGHLY INSPECTED, TESTED AND MAINTAINED EVERY 6 MONTHS BY AN APPROVED SERVICING COMPANY IN ACCORDANCE WITH THE FOLLOWING NFPA CHAPTER REFERENCES:

NFPA 96 2017 EDITION

TESTING MUST INCLUDE CONTROL EQUIPMENT, INITIATING DEVICES, HVAC/ ELECTRICAL/GAS SHUTDOWN, LINKAGE REPLACEMENT (ANNUALLY) AND ALARM NOTIFICATION APPLIANCES. SEE THE BELOW LIST OF VARIOUS TESTING DEVICES:

- ✓ VISUAL AND FUNCTIONAL TESTING OF THE INITIATING COMPONENTS.
- ✓ VISUAL INSPECTION TO VERIFY PROPER SUPPRESSION APPLICATION.
- ✓ VISUAL INSPECTION & VERIFICATION OF CYLINDER SERVICE DATES.
- ✓ REPLACEMENT OF COMPONENTS PER CODE REQUIREMENTS (SEMI-ANNUALLY).
- ✓ VISUAL AND FUNCTIONAL TESTING OF ALL SHUNT OPERATIONS AND SHUTDOWN.
- ✓ ALARM SIGNAL TRANSMISSION TO CENTRAL STATION VERIFICATION (IF APPLICABLE)
- ✓ VISUAL AND FUNCTIONAL VERIFICATION OF ALARM SIGNALS SENT TO THE FIRE ALARM PANEL.
- ✓ VISUAL INSPECTION OF PORTABLE EXTINGUISHER UNITS AND VERIFICATION OF PROPER CLASS RATING FOR APPLICATION.



Integral to your **Safety**. Because it **Matters**.

303.557.1820

www.integrityfiresafety.com

BUILDING NAME	VA MEDICAL CENTER (NFS KITCHEN HOOD)	DATE	3/17/2026	TECH(S)	JJ/CR	JOB #	42102653
---------------	--------------------------------------	------	-----------	---------	-------	-------	----------

INSPECTION INTERVAL			
ANNUAL		SEMI-ANNUAL	X

SYSTEM INFORMATION			
SYSTEM TYPE	ALARM SHUNT /WET CHEMICAL	CARTRIDGE DATE	10/2021
MANUFACTURER	ANSUL	CARTRIDGE WEIGHT	5/8 OZ
MODEL	ANSUL -R 102	6 YR/HYDRO DUE DATE	2030
TEST DATE/LAST HYDRO	2020 2 GAL/MANUFACTURE DATE	U.L. 300 COMPLIANT	YES X NO

HOOD INSPECTION CHECKLIST									
QUESTION						Y	N	N/A	NOTE #
SYSTEM SHOWS NO VISIBLE SIGNS THAT IT HAS FIRED OR BEEN TAMPERED WITH						X			
SYSTEM DESIGN HAS NOT BEEN CHANGED						X			
FUSIBLE LINK TESTED & SYSTEM ACTIVATED UPON TEST						X			
MANUAL PULL STATION OPERATION & SUCESSFULLY ACTIVATED SYSTEM						X			
CONFIRMED ALL CONDUIT & PIPING IS SECURED						X			
PROPER BLOWN DOWN PERFORMED						X			
EACH HAZARD PROPERLY COVERED WITH CORRECT NOZZLES						X			
ALL NOZZLE CAPS/SEALS ARE REPLACED & CLEAR OF BLOCKAGE						X			
CHECKED PRESSURE GAUGE INDICATOR FOR OPERABLE RANCE								X	
INTERNAL INSPECTION & CHEMICAL WEIGHT VERIFIED (ANSUL)						X			
ACTUATION HOSE INSPECTED FOR DAMAGE						X			
VERIFIED EXHAUST FAN IS OPERATIONAL						X			
VERIFIED MAKE-UP AIR IS OPERATION (PAINT BOOTH)								X	
ELECTRIC SHUTDOWN OPERATIONAL						X			
PROPER OPERATION OF WORKING GAS VALVE(S)								X	
FAN WARNING SIGN ON HOOD						X			
ALL FILTERS ARE REPLACED						X			
INSPECTION & SERVICE TAG ON SYSTEM CYLINDER/MANUAL PULL						X			
SYSTEM IS COMPLIANT						X			
SYSTEM RESET TO NORMAL OPERATION						X			
NO DEFICIENCES WITH OPERATION OR COVERAGE						X			
PROPER HAND HELD PORTABLE EXTINGUISHER(S)						X			
PROPERLY SERVICED? (CLASS K IN KITCHEN?)							X		
DATES ON MODULAR BATTERY				DATE:				X	
LINEAR ACTUATOR MANUFACTURER DATE:				DATE:				X	
ELECTRICAL SHUNT LOCATION		MAIN ELECTRICAL PANEL 3RD FLOOR							
GREASE ACCUMULATION	LOW	X	MODERATE		EXCESSIVE		NOTE #:		
VERIFIED OPERATIONS	ALARM	YES	ELEC./LIGHTS	YES	APPLIANCES	YES	NOTE #:		
REPLACE FUSIBLE LINKS (SEMI-ANNUAL INSPECTION)			COUNT	7		TEMP	350°	5/450F	AP-C

SYSTEM DIMENSIONS								
PLENUM SIZE	20FT/BY5FT 6"	DUCT SIZE	4/12 X15	NOZZLE TYPE	4/2W AND 41N	NOZZLE #	2W/1N	
APPLIANCE	CONVECTION	CONVECTION	TURBO CHEF	MICROWAVE	BURNER STOVE	FLAT TOP	STEAMER	COOKPOT
DIMESIONS					36X36	36X36		
NOZZLE #					2/45	1/1N		
NOZZLE HEIGHT					45"INCH	40"INCH		



Listed above are any General Notes to report. This section also contains any issues that were found during inspections and either require a substantial investment to correct (permits, engineering, etc.) than the above-listed deficiencies, or may have been previously approved in its as-is condition by the Authority Having Jurisdiction. Please contact our office if you would like information, consultation, or services for any items contained therein.