

Requests for Information (RFIs)
as of 23 July 2025
Solicitation: W50S85-25-B-A003, VGLZ 242015 Repair HVAC B105

Q1. Please provide schedules for the new equipment requested. Pump schedule, expansion tank, accessories.

A1. 127th CES: All boiler loop accessories are being demoed and replaced. There are a total of (6) pumps that will be demoed and replaced. The replacement requirements for all demoed pumps are in the SOW. All of the demoed and replaced accessories are called out in the SOW. The expansion tank is listed as 100 gallons. The SOW was revised on item 14 to include the addition of flanged stainless steel braided flex connections for all new pumps. tjr

Q2. The boiler schedule indicates to provide a Lochinvar KBN550 or equal, however this model does not provide the 920-980 MBH required by the schedule or indicated in the Statement of work. This would require a much larger boiler, gas supply, and venting. Also, the 550 MBH model is not available, only a 500 or it jumps to a 650. Please advise?

A2. 127th CES: Sheet 5 was revised to say “ Commercial Grade Condensing Boiler” with no reference to a brand name. The 920 to 980 MBH is correct. tjr

Q3. Sheet 8 shows a hot water heating coil, and a finned tube detail, however we do not see a scope of work for any of these devices. Please confirm all work is confined to the mechanical room?

A3. 127th CES: Sheet 8 was revised to be a BLANK sheet with all content removed. All work is in the mechanical room. tjr

Q4. Sheet 6 and 8 show 2 different piping layouts. Which one should we follow for piping, layout, pipe sizing, and components of the system?

A4. 127th CES: Sheet 8 is a schematic of the original system. Sheet 8 was revised to be a BLANK sheet with all content removed. Sheet 6 was revised and is a schematic. Per the SOW piping changes to the boiler primary and secondary are required by this contractor to provide the required lead lag configuration. tjr

Q5. Does the existing combustion air louvre within the mechanical room need to be sealed off after the new pipes are routed through the roof?

A5. 127th CES: No changes required for mechanical room louver. Tjr

Q6. Please provide more detail on the requested VFD's for the air handling units?

- a. What is the motor data the vfd is supplying? HP, voltage, current, any other specific requirements, etc. . 127th CES: The SOW Option 01 – states that the supply fan is 20 hp. This Fan is 460 V – 3 phase. This contractor will verify all of this data prior to ordering as is standard process. tjr
- b. The statement of work indicates multiple units; however the drawings only appear to show 1 unit. 127th CES: The SOW Option 01 - requires that the VFD for the supply fan be replaced. tjr
- c. Is air balancing, or TAB required after installation of the new VFD's? 127th CES: TAB is not called out in the SOW and is not req'd. tjr
- d. Do any programming or control changes need to be done to the VFD? Is the unit only utilizing S/S, speed, status, and alarm hard wired points? 127th CES: DDC will be modified as required per the SOW by this contractor to reconnect the new VFD to the DDC in an operable and functional condition. There currently is an existing VFD working in this location on the supply fan and some minor changes and additions may be required for the new VFD. tjr