

JB CHS B509 Lift Station Site Visit Q&A - 05 May 2026 @ 0900

Q. What should the material be for the standpipes?

A. Stainless steel.

Q. What is the diameter of the standpipes?

A. 8 inches.

Q. Are two pumps needed for the bypass?

A. No, just one bypass pump is sufficient.

Q. What is the total depth of the enclosed area?

A. Approximately 27-30 ft.

Q. Can you clarify what needs to be replaced?

A. All rails, bases, and standpipes for the four existing pumps. The pumps are in good condition and do not need replacement.

Q. Can you provide more information on the existing pumps?

A. XFP 150E CB-1.4 PE-105/4, 208v/3 Phase, with 49' cables & SS Lifting Bails. Part No. GX7J364C1111321. A photo example of the existing pumps is in the Site Visit Photos attachment (blue Sulzer pump photo).

Q. What is the completion date?

A. The contractor shall propose on the expected period of performance.

Q. Who is responsible to get the bypass?

A. The contractor is responsible for setting up the bypass pump and plugging the incoming manhole while the work gets done. The SOW erroneously lists this twice as the responsibility of both the contractor and CES. The SOW will be amended to reflect this correction.

Q. Are there any plans or material standards that need to be followed?

A. The contractor can use a Godwin pump and hoses for the bypass.