

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Expeditionary Office Space – Coldstream 211th Military Police (MP) Battalion (BN)
Edinburg, Texas (TX)

21 March 2026

Part 1

GENERAL INFORMATION

1. **GENERAL:** This is a non-personal services contract under which the personnel rendering the services are not subject, either by the contract's terms or by the manner of its administration, to the supervision and control usually prevailing in relationships between the Government and its employees. The United States (U.S.) Government shall not exercise any supervision or control over the Contractor's employees performing the tasks herein. Such contract employees shall be accountable solely to the Contractor who, in turn shall be responsible to the U.S. Government.

1.1 **Description of Services/Introduction:** The Contractor shall provide all personnel, equipment, supplies, facilities, transportation, tools, materials, supervision, and other items and non-personal services necessary to provide expeditionary office space as defined in this PWS except for those items specified as government furnished property (GFP) and government furnished services (GFS). The Contractor shall perform to the standards in this contract.

1.2 **Background:** This service requirement is in response to the National Emergency Declaration at the Southern Border of the United States by President Donald J. Trump on 20 January 2025. Based on the President's declaration, the Southern Border of the U.S. must be secured and protected and in doing so members of the Armed Forces must deploy. In order to fulfill the President's orders, expeditionary operations centers are required for units in Joint Task Force Southern Border (JTF-SB). These facilities will serve as a tactical operations center and SIPR command and control (C2) node for RFA26 and follow-on units.

1.3 **Objectives:** The primary objective is to deliver and sustain a furnished, turn-key modular facility complex that establishes a complete and self-contained command and control (C2) and administrative footprint for the 211th MP BN. This requirement is for a single, dedicated facility complex to serve as the BN Headquarters (HQ).

1.4 **Scope:** Contractor shall provide non-personal services, which includes all necessary personnel, materials, equipment, transportation, management, and supervision to deliver, install, and maintain a complete turn-key modular facility solution. This requirement encompasses the following facilities:

- One (1) BN HQ Complex (approx. 6,120 GSF)

The Contractor shall provide a fully functional solution for the location detailed in this PWS. The final site will be coordinated and approved by the Government Contracting Officer's Representative (COR).

1.5 **Period of Performance:** The period of performance is a one (1)-year base with four (4) option periods. Each option period is one (1) year.

Base Period:	01 July 2026 to 30 June 2027
Option Period One (1):	01 July 2027 to 30 June 2028
Option Period Two (2):	01 July 2028 to 30 June 2029
Option Period Three (3):	01 July 2029 to 30 June 2030
Option Period Four (4):	01 July 2030 to 30 June 2031

1.6 **General Information:**

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

1.6.1 Quality Control Plan (QCP): The Contractor shall develop, implement, and maintain a QCP and program to ensure all work described in this contract is performed at or above the standard defined in the Performance Requirements Summary (PRS). The QCP is developed by the Contractor for its internal use to ensure that it performs and delivers high-quality service. The Contractor's QCP is the means by which the Contractor ensures all work complies with the requirements of the contract. The QCP identifies and corrects potential and actual problem areas throughout the entire scope of the contract.

1.6.1.1 The Contractor shall develop and implement procedures to identify, prevent, and ensure non-recurrence of defective services. The QCP shall be submitted within 30 days of contract award. After acceptance of the QCP, the Contractor shall receive the contracting officer's (KO) acceptance in writing of proposed changes to the QC procedures. The Contractor shall submit QCP changes within five (5) days to the KO and Contracting Officer's Representative (COR) for review and approval prior to implementation.

1.6.1.2 The Quality Control Plan shall address as a minimum:

1.6.1.2.1 Inspection Program. Included shall be a quality control inspection program covering all general and specific tasks included in the contract scope of work. It shall specify tasks or areas to be inspected on a scheduled or unscheduled basis, the manner in which inspections are to be conducted, the titles of the individuals who will perform the inspections, and the percentage of the work that will be inspected on a recurring basis. In developing this inspection program, the Contractor shall identify the key activities and associated characteristics in each process that have a significant influence on specific services and provide for methods for evaluation of the selected characteristics.

1.6.1.2.2 Deficiency Identification. The QCP shall include a method of identifying deficiencies in the quality of services performed before the level of performance becomes unacceptable as defined in the PRS. This shall contain processes for corrective action without dependence upon Government direction.

1.6.1.2.3 Deficiency Correction. The program shall contain process control and process performance measurement procedures that shall include how the Contractor shall implement preventive corrective actions. The Contractor shall demonstrate that it has designed quality into the delivery of services thereby mitigating the risk(s) associated with delivery of deficient or nonconforming services.

1.6.1.2.4 Documentation and Enforcement. The QCP shall include a method of documenting and enforcing quality control operations of both prime Contractor and Subcontractor work; including inspection and testing.

1.6.1.2.5 Trend Analysis. The QCP shall include a method of performing trend analysis and assessments through the use of metrics.

1.6.1.2.6 Surveillance Methods. The QCP shall contain specific surveillance techniques for all contract services. The surveillance methods shall be comprehensive and adaptable to the reporting system of the plan.

1.6.2 Operations Security (OPSEC) SOP/Plan Requirements: The Contractor shall implement and maintain an OPSEC program for preventing the disclosure of critical information or sensitive information which could jeopardize the Government's ability to execute its mission or to adequately protect its personnel and/or equipment. The Contractor shall develop an OPSEC Standing Operating Procedure (SOP)/plan within 90 days of contract award to the COR or KO to be reviewed and approved by the Government OPSEC Officer on the supporting installation. The SOP must contain a training plan that includes an initial OPSEC brief, continuous awareness, and annual OPSEC training. Awareness/training includes, but not limited to information disclosure via letters, conversations, photographs, resumes, electronic mail (e-mail), Social media/networking sites, dissemination of information and documents disposal. OPSEC Program shall fully comply with the provisions of AR 530-1, Operations Security.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

1.6.3 Quality Assurance (QA): The government shall evaluate the Contractor's performance under this contract in accordance with (IAW) the Quality Assurance Surveillance Plan. This plan is primarily focused on what the Government must do to ensure that the Contractor has performed IAW the performance standards and contract quality requirements are met. Contract quality requirements" means the technical requirements in the contract relating to the quality of the product or service and those contract clauses prescribing inspection, and other quality controls incumbent on the Contractor, to ensure the product or service conforms to the contractual requirements. It defines how the performance standards will be applied, the frequency of surveillance, the performance threshold, and deductions, if applicable.

1.6.4 Recognized Holidays: The Contractor is required to perform services on holidays.

New Year's Day

Martin Luther King Jr.'s Birthday

President's Day

Memorial Day

Independence Day

Juneteenth Day

Labor Day

Columbus Day

Veteran's Day

Thanksgiving Day

Christmas Day

1.6.5 Hours of Operation: The Contractor is responsible for conducting business between the hours of 0800-1700, Monday through Friday, except Federal holidays or when the Government facility is closed due to local or national emergencies, administrative closings, or similar Government directed facility closings. For other than firm fixed price contracts, the Contractor will not be reimbursed when the government facility is closed for the above reasons. The Contractor must, at all times, maintain an adequate workforce for the uninterrupted performance of all tasks defined within this PWS when the Government facility is not closed for the above reasons.

1.6.6 Place of Performance: The work to be performed under this contract will be performed at U.S. Border Patrol Sector HQs at 4400 South Expressway 281, Edinburg, TX 78542.

1.6.7 Type of Contract: The Government anticipates the award of a firm fixed price type contract.

1.6.8 Access and General Protection Policy and Procedures: Reserved.

1.6.8.1 FPCON: Reserved

1.6.8.2 Physical Security: The Contractor shall be responsible for safeguarding all government equipment, information, and property provided for Contractor use.

1.6.8.3 Escorts: Reserved

1.6.8.4 Personnel Security Clearance Requirements: Reserved

1.6.8.5 Background Checks: The Contractor shall ensure Contractor employees and Subcontractor employees performing services under this contract have passed a security check conducted by the Host Nation Police Department of their residence or the State Police Department of their U.S. residence. Security checks that have been completed as part of a personnel security clearance background investigation, or a previous background check that was a condition of employment, meet this requirement. Documentation of these checks will be made available to the KO or COR within ten (10) days of request. The Government retains the right to exclude any employee from performance of duties under this contract if a background security check reveals an employee is a security risk. The exclusion of an employee for security reasons will not relieve the Contractor from performance of services required under this contract. If the Government determines additional background checks are required, at a minimum, and upon request from the Government, the Contractor shall provide to the KO or COR, the following information on any Contractor or Subcontractor employee performing services under this contract:

- Full birth name

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

- Married name (if applicable)
- SSN or local equivalent (ID card number)
- Date of birth
- Place of birth (city, country)

1.6.8.5.1 Background Check Notification Requirements: If a background check on any employee or subcontractor employee performing services under this contract, whether the check was conducted as a condition of employment or as part of the contract with the Government, reveals any information from any source (including host country law enforcement) of criminal activity by Contractor employees, subcontractors, or subcontractors employees, the Contractor shall notify the KO and COR of that information within 24 hours. The Contractor shall make notification of:

(1) Traffic violations, other than parking, will be reported to the KO or COR only if the contract is for drivers for the Government;

(2) Any suspicious activity by Contractor employees, Subcontractors, or Subcontractors employees the Contractor believes may pose a risk to U.S. or host nation national security or imminent risk of deadly bodily harm to any person; and

(3) Any actions taken against Contractor employees, Subcontractors, or Subcontractors employees pursuant to this requirement.

1.6.8.5.2 Remedies: In addition to other remedies available to the Government, the Contractor's failure to comply with the requirements of this paragraph may result in requiring the Contractor to remove a Contractor employee or employees from the performance of the contract.

1.6.8.5.3 Subcontracts. The Contractor shall include the substance of this paragraph and the preceding paragraph in all subcontracts.

1.6.8.6 Uncleared Contractor Common Access Card (CAC) Credentialing and Access

1.6.8.6.1. Contractor Non CAC Eligible Requirements for DOD Facility and Installation Access: Contractor and all associated Subcontractor employees shall comply with adjudication standards and procedures using the National Crime Information Center Interstate Identification Index (NCIC-III) and Terrorist Screening Database (TSDB) (Army Directive 2014-05/AR 190-13), applicable installation, facility and area commander installation/facility access and local security policies and procedures (provided by government representative), or, at OCONUS locations, in accordance with status of forces agreements and other theater regulations. The employee performing services under this contract shall provide all information required for background checks to meet installation access requirements to the installation Provost Marshal Office, Director of Emergency Services, or Security Office.

1.6.8.7 Employment Eligibility: Reserved

1.6.8.8 Access to Government Information Systems: Reserved

1.6.8.9 Key Control: Reserved

1.6.8.10 Lock Combinations: Reserved

1.6.9 Post Award Conference/Contract Periodic Progress Meetings: The Contractor shall attend the post award conference convened by the contracting activity or contract administration office IAW Federal Acquisition Regulation (FAR) Subpart 42.5. The KO, COR, with other Government personnel, as appropriate, may meet periodically with the Contractor to review the Contractor's performance. At these meetings the KO will apprise the Contractor of how the government views the Contractor's performance

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

and the Contractor will apprise the Government of problems, if any, being experienced. Appropriate action shall be taken to resolve outstanding issues. These meetings shall be at no additional cost to the government.

1.6.10 Contracting Officer Representative (COR): The COR will be identified by separate letter. The COR monitors all technical aspects of the contract and assists in contract administration. The COR is authorized to perform the following functions: ensure the Contractor performs the technical requirements of the contract; perform inspections necessary in connection with contract performance; maintain written and oral communications with the Contractor concerning technical aspects of the contract; issue written interpretations of technical requirements, including Government drawings, designs, specifications; monitor Contractor's performance and notifies both the KO and Contractor of any deficiencies; coordinate availability of government furnished property; and provide site entry of Contractor personnel. A letter of designation issued to the COR, a copy of which is sent to the Contractor, states the responsibilities and limitations of the COR, especially regarding changes in cost or price, estimates, or changes in delivery dates. The COR is not authorized to change any of the terms and conditions of the resulting order.

1.6.11 Key Personnel: The following Contractor personnel are considered key personnel by the government. The Contractor shall provide a contract manager who shall be responsible for the performance of the work. The name of this person and an alternate, who shall act for the Contractor when the manager is absent, shall be designated in writing to the KO within seven (7) days. Contract Manager and alternate shall have full authority to act for the Contractor on all contract matters relating to daily operation of this contract.

1.6.12 Special Qualifications or Certifications: Reserved

1.6.12.1 IA/IT Training Certification: Reserved

1.6.13 Identification of Contractor Employees: Contractor employees shall identify themselves as Contractor personnel and shall avoid representing themselves as Government employees. This identification includes meeting attendance, answering Government telephones, email communications, and working in other situations where Contractor status is not obvious. Contractor personnel identification shall be easily identifiable through the display of badges, name tags, lanyards, etc.

1.6.13.1 Badging of Contractor Employees: Reserved

1.6.13.2 Uniform: Reserved

1.6.14 Contractor Travel: Reserved

1.6.15 Other Direct Costs (ODC): Reserved

1.6.16 Data Rights: Reserved

1.6.17 Non-Disclosure Requirements: Performance under this contract may require the Contractor to access data and information proprietary to a government agency, another Government Contractor, or of such nature that its dissemination or use other than as specified in this work statement would be adverse to the interests of the Government or others. Neither the Contractor, nor Contractor personnel, shall divulge, nor release data or information developed, or obtained under performance of this work statement, except to authorize Government personnel or upon written approval of the KO. The Contractor shall not use, disclose, or reproduce proprietary data, which bears a restrictive legend, other than as specified in this PWS. All documentation showing individual names or other personal information shall apply and shall be controlled and protected under the provisions of the Privacy Act of 1974, Public Law 93-579, 5 United States Code (U.S.C.) Section 552a.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

1.6.17.1 Non-Disclosure Statements: Reserved

1.6.17.2 Advertisement and Social Media: The Contractor shall NOT post information to public website or social media locations, personal or professional, that in any way disclose names, locations, hotel data, participants, discussions, pictures, etc. before, during or after the contract period of performance without the express consent of the Government. The use of propaganda violates DOD Commercial Use of Imagery Guidelines stated at (www.dimoc.mil/resources/limitations/). The Contractor shall not cite any information (e.g., contract information, pictures, locations, etc.) obtained through this contract on any marketing tools to include its company website, tv/radio broadcasts, online forums and social media including content posted to accounts of family, friends or associates

1.6.17.3 INFORMATION ASSURANCE: At no time will the Contractor or associated Subcontractor employees transmit government documents or information over using methods that do not meet the security requirements specified in the National Institute of Standards and Technology (NIST) Special Publication (SP) 800-171, "Protecting Controlled Unclassified Information in Nonfederal Information Systems and Organizations" such as personal electronic mail accounts, public digital data storage sites (cloud storage), social media platforms or instant messaging. Approved government sites such as U.S. Army Aviation and Missile Research Development and Engineering Center (ARMDEC) Safe Exchange at <https://safe.amrdec.army.mil/SAFE/About.aspx>, or All Partners Access Network (APAN) at <https://community.apan.org/>, or other transmission means determined by the government must be used.

1.6.18 Organizational Conflict of Interest (OCI):

Contractor and Subcontractor personnel performing work under this contract may receive, have access to, or participate in the development of proprietary or source selection information (e.g., cost or pricing information, budget information or analyses, specifications or work statements, etc.) or perform evaluation services which may create a current or subsequent Organizational Conflict of Interests (OCI) as defined in FAR Subpart 9.5. The Contractor shall notify the KO immediately whenever it becomes aware that such access or participation may result in any actual or potential OCI and shall promptly submit a plan to the KO to avoid or mitigate any such OCI. The Contractor's mitigation plan will be determined to be acceptable solely at the discretion of the KO and in the event the KO unilaterally determines that any such OCI cannot be satisfactorily avoided or mitigated, the KO may affect other remedies as he or she deems necessary, including prohibiting the Contractor from participation in subsequent contracted requirements which may be affected by the OCI.

1.6.19 Phase-in/Phase-Out (PIPO) Period: Reserved

1.6.20 General Training Requirements:

1.6.20.1 Anti-Terrorism (AT) Level I Training: The Contractor shall complete AT Level I Training within 30 days after contract start date or effective date of incorporation of this requirement into the contract, whichever applies, or 30 days after employment of new personnel, all Contractor employees, including subcontractors employees, who are employed under the contract shall complete AT Level I awareness training within 30 days after contract start date or effective date of incorporation of this requirement into the contract, whichever applies. The Contractor shall submit certificates of completion for each affected Contractor employee and Subcontractor employee to the COR or KO within ten (10) days after completion of training by all employees and Subcontractor personnel. For Common Access Card (CAC) holders, AT Level I awareness training is available at <https://jkodirect.jten.mil>, course number "JS-US007-14". For non-CAC holders, AT Level I awareness training is available at <http://jko.jten.mil/courses/at1/launch.html> (this standalone version is intended for non-CAC users without a JKO account only). Training must have been completed within the last 12 months and maintained yearly thereafter. If training cannot be conducted on the website, the Contractor will coordinate with the local AT Officer at their assigned location for classroom training by a Level II trained AT Officer and a copy of either the training certificate or the

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

training attendance roster signed by the AT Officer will be maintained by the Contractor. Verification of the training will be provided to the COR or KO within ten (10) days after completion of the training

1.6.20.2 OPSEC Awareness: If the Contractor, or a Subcontractor, or employees of either disclose any information that disrupts or harms the Government's operations or activities, then the Government retains the right to exclude any employee from performance of duties under this contract. The exclusion of an employee for security reasons will not relieve the Contractor from performance of services required under this contract. By way of example, personnel shall not sketch or take photos of government facilities or activities, unless related to service to be provided. All government paper products and removable digital storage material that is received, generated, or stored during the contract will be destroyed completely when no longer needed to preclude recognition of information.

1.6.20.3 Information Assurance (IA) Training: Reserved

1.6.20.4 Information Assurance (IA)/Information Technology (IT) Training: Reserved

1.6.20.5 Threat Awareness Reporting Program (TARP Training): Reserved

1.6.20.6 iWATCH Training: The Contractor will ensure that all Contractor employees and sub-contractor employees performing services under this contract have been briefed on the iWATCH Program, or equivalent for their supporting DoD Agency, within 30 days of employment under the contract. The Contractor will coordinate with the supporting DoD Agency AT Officer through the COR or KO for the briefing. This training will be updated as required by the supporting installation AT policies. A copy of the training attendance will be maintained by the Contractor and made available to the COR or KO within 24 hours of the request.

1.6.20.7 OPSEC Training: Reserved

1.6.21 Overseas Training Requirements: Reserved

1.6.22 Foreign (OCONUS) Requirements: Reserved

1.6.23 Synchronized Pre-deployment and Operational Tracker (SPOT): Reserved

1.6.24 Safety: Reserved

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 2

DEFINITIONS & ACRONYMS

2. DEFINITIONS AND ACRONYMS:

2.1. Definitions:

2.1.1 Area of Responsibility. The U.S. Southern Command (USSOUTHCOM) area of responsibility (AOR) includes the geographic areas of Antigua and Barbuda, Argentina, Aruba, Barbados, Belize, Bolivia, Brazil, British Virgin Islands, Cayman Islands, Chile, Colombia, Costa Rica, Cuba, Curacao, Dominica, Dominican Republic, Ecuador, El Salvador, Falkland Islands, French Guiana, Grenada, Guadeloupe, Guatemala, Guyana, Haiti, Honduras, Jamaica, Martinique, Mayotte, Montserrat, Nicaragua, Panama, Paraguay, Peru, Saint Barthélemy, Saint Martin, Saint Kitts and Nevis, Saint Lucia, Saint Vincent and the Grenadines, Saint Maarten, Suriname, Trinidad and Tobago, Turks and Caicos Islands, Uruguay, and Venezuela.

2.1.2. Contractor. The total Contractor organization or a separate entity of it; such as an affiliate, division, or plant that performs its own purchasing.

2.1.3. Contracting officer (KO). A person with the authority to enter into, administer, and/or terminate contracts and make related determinations and findings.

2.1.4. Contracting Officer's Representative (COR). An individual designated and authorized in writing by the contracting officer to perform specific technical or administrative functions.

2.1.5. Defective Service. A service output that does not meet the standard of performance associated with the Performance Work Statement.

2.1.6. Deliverable. Anything that can be physically delivered, but may include non-manufactured things such as meeting minutes or reports.

2.1.7. Foreign National. A foreign national is not a U.S. citizen. Green card holders are also identified as foreign nationals. A foreign national is further categorized as either a third country national or a local national based on the person's citizenship and location of performance of duty.

2.1.8. Key Personnel. Contractor personnel that are evaluated in a source selection process and that may be required to be used in the performance of a contract by the Key Personnel listed in the PWS. When key personnel are used as an evaluation factor in best value procurement, an offer can be rejected if it does not have a firm commitment from the persons that are listed in the proposal.

2.1.9. Local National. Local nationals are foreign nationals who are citizens of the country where the performance of duty will occur.

2.1.10. Performance Work Statement (PWS). A statement of work for performance-based acquisitions that describes the required results in clear, specific, and objective terms with measurable outcomes.

2.1.11. Physical Security. Protection of the perimeter area, government property, and assets that prevent the loss or damage of Government property.

2.1.12. Quality Assurance. The various functions, including inspection, performed by the government to determine whether a Contractor has fulfilled the contract obligations pertaining to quality and quantity.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

2.1.13. Quality Assurance Surveillance Plan (QASP). A plan describing how the agency will survey, observe, test, sample, evaluate and document the Contractor's performance in meeting critical performance standards identified in the contract.

2.1.14. Quality Control (QC). Tasks performed by the Contractor to improve the quality of the organization's output.

2.1.15. Shall. An imperative command: has a duty to or is required to. Denotes that a regulation must be followed unless the contracting officer has obtained a deviation.

2.1.16. Subcontractor. Any supplier, distributor, vendor, or firm that furnishes supplies or services to or for a prime Contractor or another subcontractor.

2.1.17. Third Country National. Third country nationals are foreign nationals who are not citizens of the country where the performance of duty will occur.

2.1.18. Work Day. The number of hours per day the Contractor provides services in accordance with the contract.

2.1.19. Work Week. Monday through Friday, unless specified otherwise.

2.2 Acronyms:

ALMS	Army Learning Management System
ANSI	American National Standards Institute
AOR	Area of Responsibility
AR	Army Regulation
ATCTS	Army Training Certification Tracking System
AT	Anti-Terrorism
CAC	Common Access Card
CFR	Code of Federal Regulations
CI	Counter Intelligence
CLIN	Contract Line Item Number
CONUS	Continental United States (excludes Alaska and Hawaii)
COR	Contracting Officer Representative
DD Form 254	Department of Defense Contract Security Requirement List
DOD	Department of Defense
DODD	Department of Defense Directive
DODI	Department of Defense Instruction
DRS	Del Rio Border Patrol Sector Headquarters
FAR	Federal Acquisition Regulation
FHP	Force Health Protection
FCG	Foreign Clearance Guide
FY	Fiscal Year
GFE	Government Furnished Equipment
GFP	Government Furnished Property
IA	Information Assurance
IAW	In Accordance With
IT	Information Technology
JPAS	Joint Personnel Adjudication System
JTR	Joint Travel Regulation
KO	Contracting Officer
LOA	Letter of Authorization
NCIC-III	National Crime Information Center Interstate Identification Index

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

NIST	National Institute of Standards and Technology
OCI	Organizational Conflict of Interest
OCONUS	Outside Continental United States (includes Alaska and Hawaii)
ODC	Other Direct Costs
OSHA	Occupational Safety and Health Administration
OPSEC	Operation Security
PIPO	Phase In/Phase Out
PRS	Performance Requirements Summary
PWS	Performance Work Statement
QA	Quality Assurance
QASP	Quality Assurance Surveillance Plan
QCP	Quality Control Program
RA	Requiring Activity
SCR	Service Contract Reporting
SOP	Standard Operating Procedures
SPOT	Synchronized Pre-deployment and Operational Tracker
TE	Technical Exhibit
TSDB	Terrorist Screening Data Base
U.S.C.	United States Code

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 3

GOVERNMENT FURNISHED EQUIPMENT (GFE), GOVERNMENT FURNISHED PROPERTY (GFP), AND GOVERNMENT FURNISHED SERVICES (GFS)

3. GOVERNMENT FURNISHED ITEMS AND SERVICES:

3.1. Services: Reserved

3.2 Facilities: Reserved

3.3 Utilities: Reserved

3.4 Equipment: Reserved

3.5 Materials: Reserved

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 4

CONTRACTOR FURNISHED ITEMS AND SERVICES

4. **CONTRACTOR FURNISHED ITEMS AND RESPONSIBILITIES:**

4.1 General: The Contractor shall furnish all supplies, equipment, facilities and services required to perform work under this contract.

4.2 Facility Security Clearance: Reserved

4.3. Materials: Reserved

4.4. Equipment: Reserved

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 5

SPECIFIC TASKS

5. Specific Tasks: Contractor shall provide non-personal services, which includes all necessary personnel, materials, equipment, transportation, management, and supervision to deliver, install, and maintain a complete turn-key modular facility solution. This requirement encompasses the following facilities:

- One (1) BN HQ Complex (approx. 6,120 GSF)

The Contractor shall provide a fully functional solution for the location detailed in this PWS. The final site will be coordinated and approved by the Government Contracting Officer's Representative (COR).

Tasks consist of the following

5.1. Basic Services. The contractor shall provide a fully functional, code-compliant temporary modular office complex of approximately 6,120 Gross Square Feet (GSF) capable of supporting all command-and-control (C2) and administrative functions for approximately 54 personnel, including all required ancillary equipment, through proper delivery, installation, leasing, maintenance, and removal.

5.2 Temporary Modular Building: The complex shall be configured to include the following integrated spaces:

- Eight (8) office spaces (See attachment B and C for measurements)
- One (1) controlled-access room for SECRET equipment (500 NSF) (See attachment B and C for measurement)
- One (1) conference room (See Attachment C for measurements)
- One (1) Tactical Operation Center (300 NSF) (See Attachment C for measurement)
- Locking doors, overhead lighting, and windows for exterior office

5.2.1. The Contractor shall perform the standard setup, year-to-year lease support, and final removal of all temporary modular office buildings and ancillary equipment. All installation and removal activities shall be completed IAW applicable commercial codes and only after Government Representative (COR/KO) approval of facility configuration and final placement.

- (a) STD: All modular buildings shall be installed IAW applicable commercial building codes, manufacturer specifications, and safety requirements. Government approval of configuration and placement must be obtained prior to installation

AQL: 100% compliant; zero unauthorized installations.

5.2.2. Maintenance and Repair: The Contractor shall be responsible for all maintenance and repair services for modular office buildings throughout the Period of Performance. This includes general maintenance, electrical repairs, HVAC services, filter changeouts, and cleaning or defects in Contractor workmanship.

- (a) STD: All maintenance and repair work shall be completed IAW commercial codes, manufacturer recommendations, and safety standards. HVAC filters shall be replaced at manufacturer-recommended intervals or as directed by the Government

AQL: 95% of maintenance tasks completed on time and without rework

5.2.3. Service Response and Issue Resolution: The Contractor shall respond to Government-identified deficiencies, service requests, or repair needs related to modular office buildings

- (a) STD: The Contractor shall respond to and resolve all service calls within the following required timeframes:

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

- Emergency (two (2) Hours): For issues creating an immediate life-safety hazard or mission failure (e.g., total power loss, major water leak, HVAC failure in extreme temperatures, failure of a security system).
- Urgent (eight (8) Hours): For issues significantly impacting operations but not creating a life-safety hazard (e.g., clogged restroom, broken lock on an exterior door).
- Routine (48 Hours): For all other minor issues (e.g., burned-out interior light, minor repairs).

AQL: 95% of service requests meet required response times

5.2.4. Removal of Modular Office Complex: The Contractor shall perform the removal of the entire modular building complex and all ancillary equipment within 30 days of contract expiration if the option is not exercised.

- (a) STD: Removal shall be completed IAW commercial codes, safety standards, and manufacturer guidance. The site shall be left clean, free of debris, and restored to a serviceable condition.

AQL: 100% compliant; no debris or equipment left onsite.

5.2.5. Private Offices (STC-50): The Contractor shall provide a secure, private office spaces with sound-isolating construction that ensures speech privacy for command and staff personnel.

- (a) STD: Must construct eight (8) private command and staff offices using Wall Type A assemblies designed to achieve a minimum STC 50 rating, including required layers of gypsum wallboard and acoustic insulation.

AQL: 100% compliant

5.2.6. Installation: The contractor shall provide a stable, level, and fully finished modular facility ready for occupancy following utility connection and final cleaning.

- (a) STD: Contractor shall include blocking, leveling, and finishing all interior and exterior seams on a properly graded, stable foundation, followed by final interior cleaning after utility hookup to ensure the units are ready for occupancy.

AQL: No more than one (1) installation deficiency.

5.2.7. Flooring: The contractor shall provide durable, code-compliant flooring that is professionally installed and fully finished for safe and seamless occupancy.

- (a) STD: The Contractor shall install flooring in accordance with applicable commercial codes and manufacturer specifications, with vinyl tile or short-pile carpet professionally seamed and fully concealed across mate lines.

AQL: No more than two (2) flooring defects.

5.2.8. Ceiling: The Contractor shall install ceiling systems with all ceiling seams concealed using acoustic T-grid tiles.

- (a) STD: Ceiling seams shall be fully concealed.

AQL: No more than one (1) visible seam per room.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

5.2.9. Walls Seams: The Contractor shall cover all wall seams using vinyl battens.

(a) STD: Battens shall be installed uniformly and securely.

AQL: No more than two (2) loose or improperly installed battens.

5.2.10. Exterior Seam Trim: The exterior seam trim should be appropriate for siding.

(a) STD: Exterior trim shall be installed to provide a weather-resistant seal.

AQL: No more than one (1) improperly sealed seam.

5.2.11. Roof Seam Trim: The Contractor shall install roof seam trim using contractor-recommended materials suitable for modular building applications.

(a) STD: Roof seam trim shall ensure weather resistance.

AQL: Pass or Fail

5.2.12. Skirting: The Contractor shall install skirting matching the building color.

(a) STD: Skirting shall be uniform and color-matched.

AQL: No more than one (1) section requiring adjustment.

5.2.13. Entry Stairs/Ramp: The building shall have stairs to allow ease of entry if the trailer doors are more than 8 inches off the ground.

(a) STD: Safe access shall be provided at all entrances.

AQL: Pass/Fail

5.2.14. Latrine Facilities: The Contractor shall provide and install one (1) female latrine and one (1) male latrine within the modular building. Each latrine shall be fully enclosed, climate-controlled, and integrated into the building's plumbing, electrical, and HVAC systems. All water supply and sewer discharge shall be tied into Laughlin AFB's existing base utilities.

The female latrine shall include:

- One (1) toilet
- One (1) privacy stall
- One (1) sink with running hot and cold water

The male latrine shall include:

- One (1) toilet
- One (1) privacy stall
- One (1) urinal
- One (1) sink with running hot and cold water

(a) STD: Contractor shall install fully functional male and female latrine facilities meeting all fixture requirements and applicable commercial plumbing codes, with all water and sewer connections tied into base utilities.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

AQL: No more than one (1) non-functional fixture per month.

5.3. Open workspace: The contractor shall Provide adequate administrative workspace to support the daily operations of assigned personnel.

- (a) STD: Must provide a minimum of 2,100 Net Square Feet (NSF) of open workspace configured to accommodate 41 personnel, without violating life safety or egress codes

AQL: 100% Compliance

5.4. Conference Room & AV Integration: The contractor shall Provide a fully equipped, turn-key facility for large-scale briefings, meetings, and presentations.

- (a) STD: Must provide a 1,100 NSF room for 50 personnel. Must include a turn-key AV solution featuring dual 90-inch displays and full-room audio integration.

AQL: 100% Compliance

5.5. Tactical Operation Center (TOC): The contractor shall establish an isolated, secure environment dedicated to tactical command and secure communications.

- (a) STD: Must provide a minimum of 300 NSF separate room configured specifically for secure communications. Space must measure ≥ 300 NSF and be physically separated from general-use administrative areas.

AQL: 100% Compliance

5.6 Sensitive Item Supply Room: The contractor shall ensure secure, controlled-access storage space for sensitive items to prevent unauthorized access or loss.

- (a) STD: Must provide a minimum 500 NSF room. All access doors to this room must be equipped with functional cypher locks. Space must measure ≥ 500 NSF. Cypher locks must be installed, configured, and pass functional security testing with zero defects.

AQL: 100% Compliance

5.7 Perimeter Security Hardware: The contractor shall Secure the facility perimeter to established federal standards to prevent unauthorized entry and protect personnel/assets.

- (a) STD: All perimeter doors must have GSA-approved pedestrian door deadbolts (FF-L-2890). The primary entrance must have a GSA-approved combination lock (FF-L-2740). All specified locks must be installed and pass a functional security inspection prior to facility acceptance.

AQL: 100% Compliance Zero deviations from GSA specifications.

5.8. Acoustic Integrity (STC Compliance): The contractor shall prevent acoustic eavesdropping and maintain sound isolation integrity across all secured and administrative boundaries.

- (a) STD: All doors and frames must meet or exceed the Sound Transmission Class (STC) rating of their adjacent walls, Acoustic testing/certification must verify that door and frame STC ratings are equal to the adjacent wall STC ratings with zero acoustic leaks.

AOL 100% Compliance

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

5.9. Office Furnishing: The contractor shall provide like-new, professional-grade office furnishings that fully support approximately 54 personnel assigned to the 211th MP BN TOC.

- (a) STD: Must provide all required office furnishings in like-new condition, in a professional subdued color palette (black, grey, or tan). All final furniture selections must be reviewed and approved by the COR prior to installation.

AQL: 100% Compliance

5.9.1. Desks: The contractor shall provide durable, professional-grade desks that meet functional workspace needs and comply with government approval requirements.

- (a) STD: Must provide desks with minimum dimensions of 40" (W) × 29" (H) × 24" (D), each with a single pedestal containing at least two pull-out drawers, including one drawer capable of supporting hanging file folders. Desks shall be neutral in color and must be approved by the Government prior to installation.

AQL: Pass or Fail

5.9.2 Chairs. The contractor shall provide ergonomic, professional-grade office chairs that meet functional, comfort, and approval requirements for personnel use.

- (a) STD: Must provide office chairs with minimum dimensions of 26" (D) × 26" (W) × 34.5" (H). Chairs shall include casters, adjustable armrests, adjustable height, and lumbar support, be in a subdued color (black, grey, or tan), and be approved by the COR prior to installation.

AQL: 100% Compliant

5.9.3. Conference Room seating . The contractor shall provide durable, comfortable, and professional-grade seating to accommodate personnel during meetings, briefings, and mission support activities.

- (a) STD: The contractor shall provide padded, stackable chairs for 50 personnel, each measuring at least 22" (D) × 19" (W) × 44" (H). Chairs shall be in a subdued color (black, grey, or tan) and must be approved by the COR prior to installation.

AQL: 100% Compliant

5.9.4. Conference Room Tables: The contractor shall provide durable, professional-grade conference tables that support large-group operations and meet government approval requirements.

- (a) STD: The contractor shall furnish one primary conference table approximately 32' (L) × 6' (W), along with two supplemental tables measuring 72" (L) × 36" (W) each, with a minimum height of 30". All tables shall be in a subdued color and must be approved by the COR prior to installation.

AQL: 100% Compliant

5.10. Conference Room Display Screen & Connectivity: The Contractor shall install two high-quality, wall-mounted display screens compatible with HDMI and USB-C connections, with cords extending at least 50 feet.

- (a) STD: Display screens shall be fully functional, securely mounted, and compatible with required connection types, with cables meeting length requirements.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

AQL: 100% Compliant

5.11. Conference Room Video Conferencing & Whiteboard: The contractor shall provide a fully functional video conferencing capability with integrated audio coverage and properly mounted collaboration equipment to support mission-critical operations.

- (a) STD: The contractor shall install a complete video conferencing system, including Microsoft Teams-compatible microphones and speakers that provide full-room audio coverage. Must also mount a 72" × 108" magnetic whiteboard on a primary wall with the bottom positioned 33 inches above the floor.

AQL: 100% Compliant

5.12. Internet Connectivity: The contractor shall provide and maintain robust, reliable, high-speed internet service that supports uninterrupted BN HQ operations for the duration of the contract.

- (a) STD: The contractor shall furnish locally available commercial-grade high-speed internet service to the BN HQ facility, with service terminating at a central router located in the main communications closet. The contractor must maintain service quality and reliability throughout the contract period.

AQL: 95% compliant — Internet service must remain operational and stable at least 95% of the time, excluding scheduled outages coordinated with the COR

5.13. Electrical Standards: The contractor shall provide safe, code-compliant electrical installation that supports reliable power distribution throughout all office spaces.

- (a) STD: All electrical work shall be in full compliance with NFPA 70B and NFPA 70E requirements and comply with applicable electrical codes. Each office shall contain at least four outlets, with outlet placement ensuring one per full wall

AQL: 100% Compliant

5.13.1. Electrical Service: The Contractor shall engineer and install a complete electrical distribution system capable of providing continuous 24/7/365 power to all facility workspaces, including high-demand areas such as the conference room VTC systems, the tactical operations center, building lighting, and HVAC systems.

- (a) STD: The electrical distribution system shall be designed and installed IAW applicable electrical codes, commercial standards, and load requirements, ensuring uninterrupted full-facility power availability at all times.

AQL: 100% Compliant

5.13.2. Secondary Distribution & USBP Service Connection: The Contractor shall install all secondary electrical distribution and complete the final connection to the main electrical service provided by the U.S. Border Patrol (USBP) Sector.

- (a) STD: Secondary distribution and the USBP service tie-in shall be installed IAW electrical codes, safety standards, and USBP requirements, ensuring a safe, reliable, and fully functional connection to the primary service

AQL: 100% Compliant

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

5.13.3. Backup Generator & Automatic Transfer System: The contractor shall provide and maintain a reliable backup power system that ensures continuity of critical facility operations during any primary power failure.

- (a) STD: The contract shall install and maintain a backup generator equipped with an Automatic Transfer Switch (ATS) capable of powering all HVAC systems, all network equipment, and at least 50% of interior lighting and receptacle loads during a loss of primary power.

AQL: 100% Compliant

5.13.4. Exterior Electrical Outlets: The contractor shall provide safe, code-compliant exterior electrical power access at all office entrances.

- (a) STD: The contractor shall install commercial-grade 110v, 20-amp GFCI exterior outlets in commercial-grade weather-resistant outlet boxes with clear covers, located near every entrance to the office space. All wiring shall be a minimum of 12-gauge.

AQL: 100% Compliant

5.13.5. Network Ports. The contractor shall provide secure, mission-supporting network infrastructure that meets all port quantity, labeling, and coordination requirements.

- (a) STD: The Contractor shall install 13 CAT-5 or CAT-6 network ports designated and labeled as Red/SIPR ports. The contractor shall coordinate with the COR and Supported Unit during the design phase to determine and finalize all port locations.

AQL: 100% Compliant

5.13.6 . Electrical set up for Conference Room. The Contractor shall provide a safe, accessible, and code-compliant power distribution within the conference room to support mission-critical equipment and operations.

- (a) STD: Contractor shall provide three (3) recessed, floor-mounted electrical outlet boxes centered in the BN HQ conference room. Each box must contain at least four (4) receptacles, for a total of 12 outlets, and include durable, flush-mounted covers to eliminate trip hazards

AQL: 100% Complaint

5.13.7. Lighting. The Customer shall provide a safe, consistent, and code-compliant illumination throughout all occupied and circulation areas of the facility

- (a) STD: Must provide interior lighting that meets or exceeds commercial standards, delivering 540 Lux (50 FC) at desk height in offices, workspaces, and conference rooms, and 100 Lux (10 FC) at floor level in corridors and access ways.

AQL: No more than one (1) area below required illumination.

5.13.8. Exterior Light. The Contractor shall install a water resistant, commercial grade exterior light at the front and back exterior doors on each trailer. The light lenses shall be clear in color and compliment the exterior of the trailer. Each light wattage shall not exceed more than 150 watts.

- (a) STD: Exterior lighting shall be functional and compliant.

AQL: No more than one (1) non-functional light.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

5.14. Heating/Cooling. The Contractor shall provide reliable, independently controlled heating and cooling to maintain comfortable temperatures across all major functional areas of the facility.

- (a) STD : T Must provide a complete HVAC system with multiple climate control zones, including independent, user-accessible thermostats for the main open workspace, the conference room, and blocks of private offices.

AQL: No more than one (1) non-functional or non-independent zone.

5.15. Windows. The Contractor shall install a safe, durable, and weather-resistant visibility and natural light for all habitable rooms along exterior walls.

- (a) STD: Must provide at least one commercial-grade, fully weatherproof window with a secure locking mechanism in every private office and habitable room located on an exterior wall.

AQL: No more than one (1) missing, non-functional, or non-weatherproof window.

5.16. Entrance/Exit Doors. The Contractor shall provide safe, secure, and code-compliant access and egress for all personnel through durable exterior doors equipped with reliable locking and lighting systems.

- (a) STD: Must provide a minimum of two (2) commercial-grade insulated steel entry/exit doors with heavy-duty cypher locks and dusk-to-dawn exterior lighting at each door.
- (b)

AQL: 100% Compliant

5.17. Service Call Submission: All service requests will be initiated through the Contracting Officer's Representative (COR).

5.18. Deliverables. Deliverables: The Contractor shall provide all maintenance and system documentation upon installation completion to the COR.

- (a) STD: All required documentation shall be submitted complete and on time.

AQL: Pass or Fail.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 6

Applicable Publications

6. APPLICABLE PUBLICATIONS (CURRENT EDITIONS)

- 6.1. The Contractor must abide by all applicable regulations, publications, manuals, and local policies and procedures.
- 6.1.1. DOD Commercial Use of Imagery Guidelines
 - 6.1.2. AR 190-13, The Army Physical Security Program
 - 6.1.3. Army Directive 2014-05, Policy and Implementation Procedures for CAC Credentialing Access for Uncleared Contractors
 - 6.1.4. DOD 5220.22-M, National Industrial Security Program Operating Manual
 - 6.1.5. Defense Federal Acquisition Regulation Supplement (DFARS)
 - 6.1.6. Joint Travel Regulation (JTR)
 - 6.1.7. AR 735-5, Policies and Procedures for Property Accountability
 - 6.1.8. DODD 8570.01, Information Assurance Training Certification and Workforce Management
 - 6.1.9. DOD 8570.01-M, Information Assurance Workforce Improvement Program
 - 6.1.10. AR 25-2, Information Assurance
 - 6.1.11. DODI 3020.41, Contractor Personnel Authorized to Accompany the U.S. Armed Forces
 - 6.1.12. USSOUTHCOM SC Regulation 40-501, Medical Suitability Screening Regulation
 - 6.1.13. DODI 2000.16 DoD Antiterrorism (AT) Program
 - 6.1.14. EM 385-1-1, USACE Safety and Health Requirements Manual
 - 6.1.15. Eagle Pass, Texas – Code of Ordinances

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

Part 7

Attachment/Technical Exhibit Listing

7. Attachment/Technical Exhibit List:

7.1 Technical Exhibits:

7.1.1 Technical Exhibit 1 – Performance Requirements Summary

7.1.2 Technical Exhibit 2 – Deliverables Schedule

7.2. Attachments:

7.2.1 Attachment A – Available Trailer Location

7.2.2. Attachment B – Required Floor Space

7.2.3. Attachment C – Proposed Layout

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

TECHNICAL EXHIBIT 1

Performance Requirements Summary

Performance Objective	Standard	Performance Threshold (This is the maximum error rate. It could possibly be “Zero deviation from standard”) Acceptable Quality Levels (AQL’s)	Method of Surveillance
PRS#1 – PWS para 5.2.1. The Contractor shall deliver, install, lease, maintain, and remove the modular building and all ancillary equipment. The Government representative (COR/KO) shall review and approve all configurations and office locations prior to installation.	The contractor shall obtain written approval for all building configurations and site locations from the government representative before beginning installation. All labor and materials shall comply with applicable commercial codes.	Zero Deviation from standard	100% inspection
PRS#2 - PWS para 5.2.2. The Contractor shall ensure trailers have electricity, air conditioning, heating, and weatherproofing suitable for the local climate. The building shall include a full HVAC system.	The contractor shall ensure all trailers are fully equipped with reliable electricity and HVAC systems. HVAC shall maintain acceptable indoor temperatures.	No more than 1 discrepancy (utility failure > 8 hours) found per month.	Periodic Inspection & Customer feedback
PRS#3 - PWS para 5.2.2. and 5.2.3. The contractor shall perform all maintenance and repairs for the duration of the contract. The contractor shall be responsible for all maintenance and repairs that is a result of age of material or contractor workmanship.	Contractor shall ensure the building remains fully operational and in good condition.	No more than 2 discrepancies (delayed maintenance actions >48 hours) found per month.	Periodic Inspection & Customer feedback
PRS#4 - PWS para 5.2.4. The Contractor shall perform the removal of the entire modular building complex and all ancillary equipment within 30 days of contract expiration if the option is not exercised.	The contractor shall ensure removal is completed IAW commercial codes and safety standards. The site shall be left clean, free of debris, and restored to a serviceable condition.	100% compliant; zero debris or equipment left onsite.	100% Inspection at contract completion.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

PRS#5 - PWS para 5.2.5. and 5.8. The Contractor shall provide secure, private office spaces with sound-isolating construction that ensures speech privacy and prevents acoustic eavesdropping.	The contractor must construct private offices using assemblies achieving a minimum STC-50 rating. All doors and frames must meet or exceed the STC rating of their adjacent walls.	100% Compliance. Zero acoustic leaks.	100% Inspection & Acoustic Testing/Certification prior to acceptance.
PRS#6 - PWS para 5.6. and 5.7. The Contractor shall secure the facility perimeter to established federal standards and provide a secure, controlled-access Sensitive Item Supply Room.	The contractor must install GSA-approved locks (FF-L-2890 deadbolts, FF-L-2740 combination locks) on perimeter doors and functional cypher locks on the Sensitive Item Supply Room.	100% Compliance. Zero deviations from GSA specifications.	100% Inspection & Functional Security Testing.
PRS#7 - PWS para 5.12. The contractor shall provide and maintain robust, reliable, high-speed internet service that supports uninterrupted BN HQ operations. The contractor shall furnish commercial-grade high-speed internet service terminating at a central router, maintaining service quality throughout the contract.	The contractor shall furnish commercial-grade high-speed internet service terminating at a central router, maintaining service quality throughout the contract.	95% Compliant (operational and stable at least 95% of the time, excluding scheduled outages).	Periodic Inspection, Customer Feedback, & Network Uptime Monitoring.
PRS#8 – PWS para 5.13.1. and 5.13.3. The Contractor shall install a complete electrical distribution system providing 24/7/365 power, supported by a backup generator and Automatic Transfer Switch (ATS).	The contractor shall ensure the electrical system provides continuous power, and the backup generator automatically powers all HVAC, network equipment, and 50% of lighting during primary power loss.	100% Compliant.	Periodic Inspection & Scheduled Generator Load Testing.
PRS#9 – PWS para 5.2.14. The Contractor shall provide and install fully enclosed, climate-controlled male and female latrines integrated into the building's plumbing and base utilities.	The contractor shall install fully functional latrine facilities meeting all fixture requirements and commercial plumbing codes.	No more than one (1) non-functional fixture per month.	Periodic Inspection & Customer Feedback.
PRS#10 – PWS para 5.4, 5.10, and 5.11. The contractor shall provide a fully equipped, turn-key facility for large-scale briefings including display	The contractor shall ensure all AV equipment, dual 90-inch displays, cameras, and microphones provide full-room coverage and function properly for mission operations.	100% Compliance.	100% Inspection & Functional AV System Testing prior to acceptance.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

screens, Microsoft Teams-compatible audio/video conferencing, and whiteboards.			
PRS#11 – PWS para 5.9. through 5.9.4. The contractor shall provide like-new, professional-grade office furnishings, including desks, ergonomic office chairs, conference tables, and stackable conference seating to fully support approximately 54 personnel.	The contractor shall ensure all furnishings meet the minimum dimensional and functional specifications outlined in the PWS, utilize a professional subdued color palette (black, grey, or tan), and obtain explicit Government (COR) review and approval of all selections prior to installation.	100% Compliance (Pass or Fail) / Zero unauthorized furniture installations.	100% Inspection (Review of contractor submittals prior to installation & visual inspection upon delivery).

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

TECHNICAL EXHIBIT 2

Deliverables Schedule

<u>Deliverable</u>	<u>Frequency</u>	<u># of Copies</u>	<u>Medium/Format</u>	<u>Submit To</u>
[PWS para. 1.6.1.1] Develop QCP	Within 30 days of contract award	1 original and 2 copies, within 30 days of contract award	Excel Spreadsheet	Contracting Officer and COR.
[PWS para. 1.6.2] Develop OPSEC SOP	Within 90 calendar days of contract award	1 original and 2 copies, within 90 calendar days of contract award	Word or PDF	Contracting Officer and COR.
[PWS para. 1.6.8.5] Background check completed	Within 10 days of request	1 original and 2 copies, within 10 days of request	Word or PDF	Contracting Officer and COR.
[PWS para. 1.6.8.5.1] Background check notification	Within 24 hours	1 original and 2 copies, within 24 hours of incident	Word or PDF	Contracting Officer and COR.
[PWS para. 1.6.11] Contract manager / alternate designation in writing	Within 7 days	1 original and 2 copies, within 7 days of request	Word or PDF	Contracting Officer and COR.
[PWS para. 1.6.20.1] Submit AT Level I training certificate	Within 10 days after completion of training	1 original and 2 copies, within 10 days after completion of training	PDF	Contracting Officer and COR.
[PWS para. 1.6.2.1(2)] Verification of AT Level I training	Within 10 calendar days after completion of training	1 original and 2 copies, within 10 calendar days after completion of training	PDF	Contracting Officer and COR.

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

ATTACHMENT A

Available Trailer Location

Location available to place 211th MP BN trailers is in U.S. Border Patrol Sector HQ at 4400 South Expressway 281, Edinburg, TX 78542.



PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

ATTACHMENT B

Required Floor Space

Section	Pax Count	SQFT	
Batallion Commander	1	180	8 PRIVATE OFFICES
CSM	1	180	
XO	1	110	
HHD Command Team	2	110	
JAG	1	110	
UMT	2	110	
S3 OIC/ NCOIC	2	150	
Battle desk	3	300	
SIPR		300	
Supply Room		500	
Conference Room		1100	
LNOs	4	2100	OPEN WORKSPACE
S1	6		
S2	4		
S3	8		
S4	5		
S6	5		
S8	3		
Texas Military Divison (TMD) OPS	1		
US Coast Guard OPS	1		
Division Assets	2		
Paralegals	2		

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

ATTACHMENT C

Proposed Layout



PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023

ATTACHMENT D

Pictures of location and Connections



The proposed location area



Power Outlets on location

PERFORMANCE WORK STATEMENT (PWS)

Version 1
October 2023



Power outlets on location