

Department of the Air Force: Justification for Other Than Full and Open Competition

Dollar Value of this Acquisition: ☐ ≤ \$10M ☒ > \$10M and ≤ \$100M ☐ > \$100M and ≤ \$500M ☐ > \$500M

CERTIFICATIONS: CO certification serves as J&A approval ≤ \$10M,

for completing the

J&A sections and J&A Approval Guidance

Date 20 April 2026	Contracting Officer (RFO 6.104-1(12)) ROBERT R. MELTON 628 CONS/PKB I certify that this justification is accurate and complete to the best of my knowledge and belief.	Signature MELTON.ROBERT.R.1171266005 Digitally signed by MELTON.ROBERT.R.1171266005 Date: 2026.04.20 08:07:32 -04'00'
Date 20 April 2026	PROJECT MANAGEMENT ELEMENT CHIEF WARREN L. WADE, PE 628 CES I certify that the supporting data herein, which is my responsibility, is accurate and complete.	Signature WADE.WARREN.LESTER.1277547232 Digitally signed by WADE.WARREN.LESTER.1277547232 Date: 2026.04.20 08:29:12 -04'00'

COORDINATION

Date 20 April 2026	Legal Review ROBERT E. BEYLER 628 ABW/JA	Signature BEYLER.ROBERT.E.1250767664 Digitally signed by BEYLER.ROBERT.E.1250767664 Date: 2026.04.20 15:15:12 -04'00'
Date 20 April 2026	Chief of the Contracting Office BARBARA V. BONNETTE 628 CONS	Signature BONNETTE.BARBARA.V.1028793355 Digitally signed by BONNETTE.BARBARA.V.1028793355 Date: 2026.04.20 10:58:33 -04'00'

APPROVALS (RFO 6.104-2(a) Table 6-1 & R-DFARS 206.104-72 Table 206.1)

Date	Command Competition Advocate (AMC) LISA A. GROSS AFICC/KM (OL-AMC)	Signature GROSS.LISA.A.1230347022 Digitally signed by GROSS.LISA.A.1230347022 Date: 2026.04.21 08:41:05 -05'00'
------	--	---

Department of the Air Force: Justification for Other Than Full and Open Competition

I. Agency and Contracting Activity (RFO 6.104-1(a)(1)):

Agency:

Department of the Air Force
Air Mobility Command
628th Civil Engineering Squadron
Joint Base Charleston, SC 29404

Contracting Activity:

Air Mobility Command
Department of the Air Force
628th Contracting Squadron
Joint Base Charleston, SC 29404

II. Nature and/or description of the action being approved (RFO 6.104-1(a)(2)):

This justification for other than full and open competition approves the modifications to increase the ceiling to Joint Base Charleston's existing Firm Fix Price construction IDIQ contract by \$65M from \$96M to \$161M. This will be done on a sole source basis to the following contractors:

FA441823D0005 - Outside the Box, LLC. 128 Floyd Ave., Richmond, VA 23220;

FA441823D0007 - Hightower Construction Co, Inc. 4560 Great Oak Drive, N. Charleston, SC 29418;

FA441823D0009 - A-Plus K&K JV, Inc. 16842 State Highway M28, Newberry, MI 49868;

This is in support of construction services for Joint Base Charleston.

This justification is made on an individual basis.

III. Description of supplies/services required to meet agency needs (RFO 6.104-1(a)(3)):

The Government intends to raise the program ordering ceiling of the existing Firm Fix Price contract vehicle by \$65M from \$96M to \$161M through bilateral contract modifications allowing the increase of the maximum ordering amount for the following three MACC IDIQ contracts:

FA441823D0005 - Outside the Box, LLC. 128 Floyd Ave., Richmond, VA 23220. Total obligation as of 14 April 2026 is \$36,769,197.00;

FA441823D0007 - Hightower Construction Co, Inc. 4560 Great Oak Drive, N. Charleston, SC 29418. Total obligation as of 14 April 2026 is \$14,957,975.19;

FA441823D0009 - A-Plus K&K JV, Inc. 16842 State Highway M28, Newberry, MI 49868. Total obligation as of 14 April 2026 is \$15,925,460.09;

Total Current Obligations as of 14 April 2026:

ALE JV IV \$2,000.00

Outside the Box \$36,769,197.00

Department of the Air Force: Justification for Other Than Full and Open Competition

Siler SCF JV \$9,796,109.99

Hightower \$14,957,975.19

A-Plus K&K JV \$15,925,460.09

Total Obligations: \$77,450,742.27

(Total current obligations include \$9,798,109.99 in awards to two off-ramped contractors, Siler and ALE JV IV.)

A ceiling increase is required due to inflation, including higher cost of material, labor and inflation, which increased 17.9% after the award of the MACC, between 2022-2023 (Bureau of Labor Statistics, PPI industry data for New nonresidential building construction by contractor type/region, not seasonally adjusted), and the award of projects faster than initially anticipated in the original MACC's IGE, including a ~\$25M award for a Navy Nuclear Student dorm renovation.

This increase of \$65M was derived by analyzing current and projected acquisition requirements between now and the startup of the follow-on MACC. The breakdown is (running total of available / required capacity is at the right-most column):

		PA or IGE	MACC's Capacity
Project Number	Project		
DKGV 236892	Construct Combined Natural Resources & Wildland Fire Center Facility		
DKGV 250002	Construct Combined Wildland Fire & Natural Resources Vehicle Storage Facility		
DKGV 1137705	Repair WS CDC - Option CLINS 0003 and 0004		
JBCS 1137655	Repair Critical Infrastructure - Short Stay Sewer System		
DKGV 1150542	Repair Critical Emergent Infrastructure		
DKGV 1134570	Rpr Dry Well Lift Stations -LS 66, 321		
DKGV 1148852	Construct NNSY Office Complex		
DKFX 1150414	Rpr HVAC/Lights, Flight Simulator - B.108 - Award Pending funding		
DKFX 1105997	TWCF - Rpr Aerial Freight Terminal, B.178 - Award pending funding		
DKFX 1139081	Repair AB CDC		
DKFX 1151736	Rivers ECP Security Fencing		
DKFX 1157448	Rpr HVAC Various Facilities - Air Base		
DKGV 1083978	Rpr Wet Well Lift Stations - LS808, LS767, LS79, LS959		
DKGV 1144228	Rpr WS BEQs - Various Facilities		
DKGV 1141209	NPTU Redevelopment of Area South of B.2701 (Pad/area for Connex boxes)		
DKFX 1140377	Demolish / Consolidate - 29745 SQ FT - Administrative Facility, B.346		
DKFX 1026692	Repair (SUS) Water Distribution Center, Redbank/Eastside & Ordnance		
DKGV TBD	Repair WS CDC - Project II from NAF Central Office - Confirm PA or IGE		
	Total		

The current program ceiling is \$96M (including 6-month Extension of Service (EoS) with an estimated annual spend of ~\$17.5M. The performance period is one 12-month Base Year, plus four 12-month option years, and a six-month EoS for a total contract Period of Performance (PoP) of 5-years and 6-months, with an expiration date of 14 May 2028. Option 2 was exercised on 14 May 2025. We currently have Authority to Advertise for FY26 and FY27 projects valued at approximately \$83M. As shown in the table above, the remaining capacity of the existing MACC is ~\$18M. When subtracted from the FY26 and FY27 requirements, the required capacity increase is \$65M.

The appropriations for all funding will be FY26 and FY27 Operations and Maintenance funding.

The \$65M ceiling increase will expedite acquisition timelines for FY26 and FY27 projects and allow the Government to focus on soliciting and awarding the next MACC, which is projected for FY27.

Department of the Air Force: Justification for Other Than Full and Open Competition

IV. Statutory Authority Permitting Other Than Full and Open Competition (RFO 6.104-1(a)(4)):

10 U.S.C. 3204(a)(1), Only one responsible source and no other supplies or services will satisfy agency requirements.

V. Rationale for Use of Authority (RFO 6.104-1(a)(5)):

The MACC's existing three (3) HUBZone Small Business provide all management, labor, material, equipment, transportation and supervision to accomplish multiple concurrent projects for a broad range of maintenance, repair and minor construction work on real property at Joint Base Charleston, SC. The disciplines covered by the MACC include, but are not limited to demolition, new construction, alteration and repair of buildings, structures, infrastructure and utilities. Work may also include design-build projects.

628 CONS MACC PoP

Base Year 15 May 2023 - 14 May 2024

Option Year One 15 May 2024-14 May 2025

Option Year Two 15 May 2025-14 May 2026

Option Year Three 15 May 2026-14 May 2027

Option Year Four 15 May 2027-14 May 2028

Market research for the follow-on MACC IDIQ is complete, and on milestone schedule for a Feb 2027 award, with ordering commencing April 2027. The projected work in this request is all work for which funding is planned to be requested before the follow on MACC IDIQ is ready for ordering. The follow-on acquisition strategy included a review of programmed workload volume to develop a \$400M ceiling to minimize potential future actions of this type.

Because they are current JB Charleston MACC contract holders, the current contractors are the only firms with the unique qualifications capable of performing the construction services described in Section II without causing the U.S. Air Force to incur unacceptable delays and substantial duplication of costs in meeting urgent infrastructure requirements through the remainder of FY26 and potentially FY27.

With regard to unacceptable delays, acquisition lead time using other methods would add approximately 180 days (per project) to acquiring construction services; thus, causing substantial unacceptable delays in the necessary repairs to multiple facilities across the installation. Regarding, substantial duplication of costs, 628 CES has identified 10 potential projects for the upcoming PoP with Advanced Authority to Advertise for FY26. If 628 CONS were to solicit these projects outside of the current MACC, there would be substantial duplication of costs for administration, contractor vetting, etc. Based on 2022-2023's PPI cited 17.9 % inflation rate above, engaging new contractors after a 180-day delay would result in an estimated increase of cost totaling over \$5.8M ($\$65M * .179 / 2$), a cost which is not expected to be recovered by competition.

The current contractors have been vetted by 628 CES, have base access, and have performed the

Department of the Air Force: Justification for Other Than Full and Open Competition

required work expeditiously. Failing to increase the ceiling would negatively impact the overall mission of Joint Base Charleston and increase acquisition timelines. Current projects which require award are Repair of aircraft maintenance hangars, child care centers, an aerial freight terminal facility, repair of a flight simulator facility, special operations planning facility, wild-land fire and natural resources vehicle storage and office facility. If not executed, this will substantially diminish functionality and quality of life(QoL) for the Airmen at Joint Base Charleston, protection of multi-million dollars in aircraft, equipment and safety to base personnel.

VI. Integrated Market Analysis and Efforts to Solicit Competition (RFO 6.104-1(a)(6), (8), and (10)):

IAW R-DFARS PGI 206.103-170-(d) a sources sought was posted from 4-11 Mar 2026 to sam.gov for the MACC increase from \$96M to \$161M and received 1 response. The vendor was curious about the reason for the posting and once explained, indicated interest in the upcoming follow-on MACC. The vendor did not indicate it disagreed with the potential capacity increase for the current MACC.

The J&A will be posted IAW RFO 6.301, "Availability of Justification".

VII. Determination of Fair and Reasonable Cost (RFO 6.104-1(a)(7)):

The Contracting Officer is responsible for evaluating, determining, and documenting the anticipated contract cost/price is fair and reasonable in accordance with RFO Subpart 15.4, Contract Pricing.

VIII. Any Other Facts Supporting the Justification (RFO 6.104-1(a)(9)):

Competition at the Task Order level will continue to be accomplished along with Technical Evaluation and Price analysis IAW the MACC ordering procedures to ensure awards at fair and reasonable prices. To avoid costly project delays, 628 CONS will ensure contractors have the ability to complete their projects within required timelines. Lastly, contractors will be required to provide Payment and Performance bonds as an additional security for the completion of projects.

Increasing the ceiling, with the current contractors will ensure crucial projects will continue without delay. For the follow-on MACC contract, 628 CONS will ensure the contract ceiling is proportionate to the projected projects.

IAW RFO 6.104-1(a)(12), this justification is accurate and complete to the best of the contracting officer's knowledge and belief.

IX. Actions to Overcome Barriers to Competition (RFO 6.104-1(a)(11)):

Market research for the follow- on MACC IDIQ is complete. Based on historical experience and previous market research, there is an expectation that a sufficient number of qualified Small Business firms will

Department of the Air Force: Justification for Other Than Full and Open Competition

compete for award. The follow-on acquisition strategy included a review of programmed workload volume to develop a proportionate ceiling to minimize potential future actions of this type. 628 CONS and the requirement owner, 628 CES have worked to ensure a more accurate ceiling (\$400M) is used for the follow-on MACC.