

TECHNICAL QUESTIONS AND RESPONSES TRACKING SHEET

SOLICITATION #:

36C77626B0007

PROJECT TITLE:

Elevator Modernization Nationwide Initiative

#	RECEIVED	ANSWERED	CONTRACTOR QUESTION	VA RESPONSE
1	4/7/2026	4/20/2026	<i>Can the VA please reconsider the Period of Performance for all facilities, as many of these will be impossible to meet given the lead-time requirements for kick-off meetings, design, submittals, manufacturing, procurement, installation, and closeout of each respective modernization?</i>	VA response: The Government has adjusted many of the Periods of Performance. Those are reflected in the solicitation Price Schedule. ****Note: These are not design-builds. Performance will begin at Notice of Award, there will be no NTP. There is no formal design process with these projects. These are turnkey modernizations. Location as well as current state of elevators in scope are the contributing factors to the uniqueness of each project. Some projects will be simple one to one equipment replacements while others may require some design work to become code compliant.*** During the RFI process, if you feel the period of performance needs to be re-evaluated, please indicate the site/CLIN, where the VA's calculations are off, and why you feel they are off. The VA will assess and provide a response to the RFI.

#	RECEIVED	ANSWERED	CONTRACTOR QUESTION	VA RESPONSE
2	4/16/2026	4/20/2026	Do you know how each location determined the required POP per elevator? Something to consider before the solicitation hits SAM. Thank you	VA response: We applied a standardized formula using both fixed-duration tasks and variable-duration tasks tied to elevator type, number of floors served, and any phasing restrictions. The Government has adjusted many of the Periods of Performance. Those are reflected in the solicitation Price Schedule. ****Note: These are not design-builds. Performance will begin at Notice of Award, there will be no NTP. There is no formal design process with these projects. These are turnkey modernizations. Location as well as current state of elevators in scope are the contributing factors to the uniqueness of each project. Some projects will be simple one to one equipment replacements while others may require some design work to become code compliant.**** During the RFI process, if you feel the period of performance needs to be re-evaluated please indicate the site/CLIN, where the VA's calculations are off, and why you feel they are off. The VA will assess and provide a response to the RFI.

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]